#### City of Los Angeles Schedule of Receipts and Expenditures Proposition O General Obligation Bonds Fiscal Year Ended June 30, 2012

	G.O. Bond Series 2005-A	G.O. Bond Series 2006-A	G.O. Bond Series 2008-A	G.O. Bond Series 2009-A&B	G.O. Bond Series 2011-A	G.O. Bond Ref Series 2012-A	Total
Par Value	\$ 37,000,000	\$ 8,000,000	\$ 101,000,000	\$ 176,500,000	\$ 117,000,000	\$ 17,145,768	\$ 439,500,000 (a)
Cash Balance Carried Forward From Fiscal Year 2010-11 Debt Service Payment, September 1, 2011	\$ 2,940,400 (2,488,266)	\$ 629,779 (532,814)	\$ 8,373,347 (7,044,750)	\$ 15,092,503 (12,253,513)	\$ 	\$ 	\$ 27,036,029 (22,319,343)
Excess Receipts Fiscal Year 2011-12 Receipts:	452,134	96,965	1,328,597	2,838,990	-	* s 💂	4,716,686
Assessments Interest Income	2,828,435 39,173	606,529 8,393	8,167,422 112,018	13,729,373 206,618	6,385,031 132,374	282,014	31,998,804 498,576
Reimb Int Build America Bonds Debt Proceeds - Long Term				516,592	11,179,320	20,476,942	516,592 31,656,262
Cash Available for Debt Service Debt Service Payment, March 1, 2012 Transfer to Escrow Agent for refunded debt	3,319,742 (601,254) (309,722)	711,887 (129,684)	9,608,037 (1,893,750)	17,291,573 (3,318,200)	17,696,725 (2,942,063)	20,758,956  (20,476,942)	69,386,920 (8,884,951) (20,786,664)
Cash Balance at June 30, 2012 to be Carried Forward to Fiscal Year 2012-13 Debt Service Payment, September 1, 2012	2,408,766 (2,016,513)	582,203 (524,910)	7,714,287 (6,943,750)	13,973,373 (12,143,200)	14,754,662 (8,336,250)	282,014 (281,134)	39,715,305 (30,245,757)
Excess Receipts	\$ 392,253	\$ 57,293	\$ 770,537	\$ 1,830,173	\$ 6,418,412	\$ 880	\$ 9,469,548

<sup>(</sup>a) Total par value excludes Refunding Series 2012-A

		9	
	NA.		
*			



### **Annual Report June 2012**



<u>Administrative Oversight Committee</u> Miguel Santana, City Administrative Officer, Chair Andrea A. Alarcón, Board of Public Works Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

# <u>Citizens Oversight Advisory Committee</u> Adi Liberman, Chair

Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY **BUREAU OF ENGINEERING** PROP O BOND DIVISION



#### **Distribution List**

Miguel Santana, City Administrative Officer

Andrea A. Alarcón, President

Gerry F. Miller, Chief Legislative Analyst

Ronald Nichols, General Manager

Romel Pascual, Deputy Mayor

Adi Liberman, Chair

Dayna Bochco Francine Diamond

Mark Gold Tiger Kang

Miguel Luna

Cynthia McClain-Hill Craig A. Perkins

M. Teresa Villegas

Jerilyn Lopez Mendoza, Vice President

Steven T. Nutter, Commissioner Valerie Lynne Shaw, Commissioner Gary Lee Moore, City Engineer

John L. Reamer, Jr., Director Nazario Sauceda, Director Enrique C. Zaldivar, Director

Victoria Santiago, Director

Jon Kirk Mukri, General Manager Kenneth R. Redd, Deputy City Engineer

Adel H. Hagekhalil, Assistant Director Edward Jordan, Assistant City Attorney

David H. Hirano Rafael E. Prieto

Charles E. Modica

Michael E. Mullin

David Pettijohn Shahram Kharaghani Kendrick K. Okuda

Office of the City Administrative Officer (CAO)

Board of Public Works

Office of the Chief Legislative Analyst (CLA)

Department of Water and Power (DWP)

Mayor's Office

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Citizens Oversight Advisory Committee

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Board of Public Works Board of Public Works Board of Public Works

Bureau of Engineering (BOE) Bureau of Contract Administration

**Bureau of Street Services** Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office

CAO CLA CLA

Mayor's Office

DWP BOS BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop o/report2012.htm



### TABLE OF CONTENTS

Sec	tion				Page
1.0	Exec	utive Su	mmany		
1.0	1.1			ary	4
		1111		AOC, and Other Highlights	4
		1.1.2		ies	
		1.1.3		Community Meetings Schedule	6
	1.2				7
	1.3			dummary	8
		1.3.1		AOC Project Funding Recommendations	
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	11
			1.3.3.3	Project Funding Summary	12
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedule	es	13
	2.2	Progra	m Master	Schedule	14
3.0	Budge	<u>et</u>			
	3.1	Budge	t vs. Actua	al Expenditure	15
4.0	Projec	ct Status	2		
	4.1	Projec	t Status R	eport	19
5.0	Appe				
	5.1			on O Projects Approved for Implementation	29
	5.2			Basin Retrofits Screen Covers and Inserts by Council Districts	30
	5.3	Counc	I District N	Иар	31

#### 1.0 EXECUTIVE SUMMARY

#### 1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for June 2012.

## 1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights</u>

- At the June 20<sup>th</sup> COAC meeting, it was decided that the COAC would change regular meetings to the third Thursday of the month at 2:00 p.m. in CHE, Room 1500.
- The June 28<sup>th</sup> AOC meeting was canceled.



#### 1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
  - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
  - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
  - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
    - Issue: Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
    - Status: To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal and approval of final project reports.
    - Action: This issue which has been resolved is no longer a key issue and will not be shown on next months report.

#### Albion Dairy Demolition and Remediation Project

- Issue: Unforeseen soil contamination was discovered under the foundations of two buildings that were demolished.
- Status: Two underground fuel tanks were removed under the direction of the Los Angeles Fire Department (LAFD) and the LAFD referred environmental regulation of the project to the Los Angeles Regional Water Quality Control Board (LARWQCB). The project team met with Executive Director and members of LARWQCB staff to develop a work plan for additional remediation and monitoring. LARWQCB required additional soil sampling, groundwater monitoring, and soil vapor sampling prior to evaluating and approval of further remediation.
- Action: As required by LARWQCB, environmental consultant is currently conducting 1) soil vapor sampling, 2) soil sampling, and 3) installing wells to monitor ground water quality. Based on these test results Health and Human Risk Assessment Report will be prepared for the LARWQCB, a prerequisite for case closure.

#### Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction. The Wilmington Drain channel maintenance agreement between the LACFCD and California Department of Fish and Game (CDFG) need to be resolved.
- Status: LACFCD and the CDFG have a difference of opinion on maintenance of channel. Prop O team is facilitating a resolution on maintenance agreement with CDFG. On May 22, 2012, Prop O team met with CDFG, LACFCD and the City to resolve issues regarding Section 2081, California Endangered Species Act (CESA) permit.
- Action: In response to CDFG request, the city prepared report with impacts to Least Bell's Vireo (LBV) use areas resulting from the construction of the Project. City is waiting for CDFG review of the report and issuance of CESA permit.

#### South LA Wetlands Park Project

- Issue: The daily drop of the wetland water surface elevation appears to exceed expected evaporation rates.
- Status: An evaluation of alternatives to identify cause of water elevation drop and to mitigate water losses is on-going.
- o Action: Alternatives are being prepared for evaluation.

Key issues cont'd

#### Westchester Stormwater BMP Project

- Issue: Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

#### 1.1.3 Project Community Meetings Schedule

The following is a list of Proposition O project meetings with the public that occurred in June and are planned for the month of July.

Mar 19	COMMUNITY MEETINGS									
Date	Time	Project	Group	Location						
7/30/12	6:30 PM	Echo Park Lake Rehabilitation	Oversight and Odor Monitoring Committees	Cathedral Center of St. Paul 840 Echo Park Avenue Los Angeles, CA 90026						



### 1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

General Obligation Bonds Approved by Voters		\$500,000,000	
Fotal Bond Sales to Date			\$439,500,000
Fund 16F July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of November 2011)	\$3,058,589		
Fund 16M July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of November 2011)	\$868,887		
Fund 16Q July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of November 2011)	\$5,604,088		
Fund 16T July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of November 2011)	\$8,016,294		
Fund 16V July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)		\$117,000,000	
Bond Interest Earnings (As of November 2011)	\$ 1,112,373		
otal Bond Interest Earnings to Date	\$18,660,230		

#### 1.3 Project Status Summary

#### 1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		Funding endations	Month/Year Recommended by COAC & AOC	
						COAC	AOC		
N/A	N/A	\$0	\$0	\$0	\$0	\$0	\$0	N/A	

#### 1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

	PROJE	ECTS RECO	MMENDED B	Y COAC AN	ID AOC	
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007
	THE TIE	FIE HALL	TOTALS	Contract S	Sull'Edit	The state of the
		\$10,133,042	\$0	\$528,000	\$10,661,042	

<sup>\*</sup> No Proposition O funding is available to fund this project at this time.



#### 1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJE	CTS IN IMPLEMEN	TATION	Marie To Service	
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*
Projects in Pre-Design				
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects	E STORES	- IRACEITE ANNI VIII		
Taylor Yard River Park - Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Glenoaks/Sunland Stormwater Capture	\$508,696	\$0	\$508,696	\$0
Strathern Wetlands Park	\$7,800,000	\$0	\$22,000,000	\$14,200,000
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Elmer Avenue Phase II: Elmer Paseo	\$829,000	\$0	\$1,275,000	\$446,000
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Machado Lake Phase I (Wilmington Drain)	\$21,049,911	\$0	\$21,049,911	\$4,397,500*
Projects in Construction				
Albion Dairy Park - Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,577,476
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Post Construction				
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,192,038*
Projects Completed				
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$780,282	\$0	\$780,282	\$350,000*
mperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
nner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
a Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
anta Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Pros Green Street	\$197,600	\$0	\$784,251	\$586,651
anta Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
Strathern Pit Multiuse - Land Acquisition	\$10,000,000	\$0	\$28,000,000	\$18,000,000
Vestminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
	TOTALS	21 TOUR	Lievia na	
Estimated grant funds/reimbursements that may be available. **American	\$498,259,775	\$12,440,000	\$544,092,553	\$78,982,000

Estimated grant funds/reimbursements that may be available. \*\*American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

#### 1.3.3 Project and Program Budget Summary

#### 1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PROJECT BUDGET SUMMARY										
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget						
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0						
Projects Recommended by AOC	\$0	\$0	\$0	\$0						
Projects In Implementation	\$498,259,775	\$12,440,000	\$78,982,000	\$544,092,553						
		тот	ALS	Willey K. Daley						
	\$498,259,775	\$12,440,000	\$78,982,000	\$544,092,553						
Prop O Total Project Obligation	\$510,6	99,775								

<sup>\*</sup>Estimated grant funds/reimbursements that may be available

#### 1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

#### 1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Albion Dairy Park - Demolition & Remediation Albion Dairy Park - Land Acquisition - COMPLETED Aliso Wash - Limekiln Creek Confluence Restoration Boyle Heights Joint Use Community Center Improvements Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED Catch Basin Opening Screen Covers Phase III		uncil / Mayor Approved	Approved Set-Asides		Future Needs	Cost Reductions	F	Prop O Budge & Funding
Albion Dairy Park - Land Acquisition - COMPLETED  Aliso Wash - Limekiln Creek Confluence Restoration  Boyle Heights Joint Use Community Center Improvements  Catch Basin Inserts and Coverings Phase I - COMPLETED  Catch Basin Opening Screen Covers Phase II - COMPLETED	S	3,956,400	A LINE III			CHARLES TO SERVICE STREET	\$	3,956,400
Aliso Wash - Limekiln Creek Confluence Restoration Boyle Heights Joint Use Community Center Improvements Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED	S	17,560,000	1	_		-	\$	17,560,000
Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	-					\$	, , , , , , , , , , , , , , , , , ,
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$						\$	
	\$	17,000,000		-	2	\$ (2,297,114		14,702,886
Busing Basin (Indning Screen Covers Phase III	\$	10,000,000	-	$\rightarrow$		\$ (637,596	5) \$ \$	9,362,404
Cesar Chavez Ground Water Improvement	\$	3,040,000		-			\$	3,040,000
Echo Park Lake Rehabilitation	\$	84,263,313					\$	84,263,313
Elmer Avenue Phase II: Elmer Paseo	\$	829,000					\$	829,000
Glenoaks/Sunland Stormwater Capture	\$	508,696		_		(00===	\$	508,696
Grand Blvd. Tree Wells - COMPLETED  Hansen Dam Wetlands Restoration	\$	1,075,927		-+	-	\$ (295,645	-4	780,282 2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403	<del> </del>		<del></del>		\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	8,000,000			8 , 1		\$	8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$	7,667,887				\$ (6,999,728		668,159
Los Angeles Zoo Parking Lot	\$	13,904,243					\$	13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$	21,049,911					\$	21,049,911
Machado Lake Ecosystem Rehabilitation  Mar Vista Recreation Center Stormwater BMP	\$	99,523,897		_			\$	99,523,897
Oros Green Street - COMPLETED	\$	4,556,186 386,000		+		\$ (188,400	\$	4,556,186
Peck Park Canyon Enhancement	\$	6,190,000		-		100,400	\$	6,190,000
Penmar Water Quality Improvement Phase I	\$	20,754,800					\$	20,754,800
Penmar Water Quality Improvement Phase II	\$	2,830,200			3		\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$	4,829,119					\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377					\$	6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	3,380,111 20,634,036		-			\$	3,380,111
Santa Monica Bay Low Flow Diversion Opgrades, Pkg. 3  Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	* "	+			\$	20,634,036 6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$	16,678,202		-			\$	16,678,202
Strathern Pit Multiuse - Land Acquisition	\$	10,000,000					\$	10,000,000
Strathern Wetlands Park	\$	7,800,000					\$	7,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition			\$ 12,440,0	00			\$	12,440,000
Temescal Canyon Park Stormwater Phase I Temescal Canyon Park Stormwater Phase II	\$	14,947,435		+			\$	14,947,435
Westchester Stormwater BMP	\$	3,698,565 32,722,000					\$	3,698,565 32,722,000
Westminster Dog Park Stormwater BMP	\$	1,438,755	.,				\$	1,438,755
Westside Park Rainwater Irrigation	\$	6,904,589					\$	6,904,589
Total - Project Budg	et \$	508,678,258	\$ 12,440,00	00 \$	-	\$ (10,418.483	S	510,699,775
City Staff - Program Related Budget (as of June 30, 2011 )								
Office of Accounting	\$	587,723		\$	491,450		\$	1,079,173
Bureau of Contract Administration	ď	2.002.706		0	2.504.606		\$	4 500 400
Bureau of Engineering Bureau of Sanitation	\$	2,003,796 4,081,839		\$			\$	4,508,402 6,668,585
Related Costs	S	2,333,524		\$			\$	4,080,021
Subtot		9,006,882		\$			\$	16,336,181
								, , , , , , , , , , , , , , , , , , , ,
Consultants - Program Related Budget (as of as of June 30, 2011)	\$	600,000						
Program Development/Implementation		260 000			,	\$ (136)		
Program Development/Implementation Full Proposal Development	\$	360,000	, .				\$	360,000
Program Development/Implementation Full Proposal Development Subtot	al \$	960,000		ŀ	,	\$ (136)	\$	360,000 <b>959,864</b>
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg	al \$ et \$	<b>960,000</b> 518,645,140	\$ 12.440,00	00 \$	7,329,299		\$	360,000 <b>959,864</b>
Program Qevelopment/Implementation Full Proposal Development Subtot Total - Prop O Budg	al \$ et \$	960,000	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$	360,000 <b>959,864</b>
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUNI Funding Sources (as of September, 30, 2011)	al \$ et \$ DING S	960,000 518,645,140 GOURCES	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$	360,000 959,864 527,995,820
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale	al \$ et \$ DING S	960,000 518,645,140 GOURCES 37,000,000	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$	360,000 959,864 527,995,820 37,000,000
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUNI Funding Sources (as of September, 30, 2011)	al \$ et \$ DING S	960,000 518,645,140 GOURCES	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest	al \$ et \$ DING S	960,000 518,645,140 GOURCES 37,000,000 3,042,656	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budge FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Interest Bond Proceeds - Third Sale	al \$ et \$ DING S	960,000 518,645,140 60URCES 37,000,000 3,042,656 8,000,000 854,249 101,000,000	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,249 101,000,000
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budge FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale	al \$ et \$ DING \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 COURCES 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale	al \$ et \$ DING S \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 54,249 101,000,000 5,142,889 176,500,000	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 554,249 101,000,000 5,142,889
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Interest Bond Proceeds - Third Sale Interest Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Fourth Sale	al \$ et \$ DING S	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,814	\$ 12.440,00	00 \$	7.329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,814
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budg  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale	al \$ et \$ DING S	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 54,249 101,000,000 5,142,889 176,500,000	\$ 12.440,00	00 \$	7.329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 554,249 101,000,000 5,142,889
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budg  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale Interest  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale  Bond Proceeds - Fourth Sale	al \$ et \$ DING S	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,814	\$ 12.440,00	00 \$	7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,814 117,000,000
Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budge FUNI Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale Interest Bond Proceeds - Third Sale Bond Proceeds - Third Sale Interest Bond Proceeds - Fourth Sale Bond Proceeds - Fourth Sale Bond Proceeds - Fourth Sale Interest Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received	al \$ et \$ DING S	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 54,249 101,000,000 5,142,889 176,500,000 5,858,814 117,000,000 13,412,918		\$		\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 51,42,889 176,500,000 5,858,814 117,000,000 13,412,918
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budge  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale Interest  Bond Proceeds - Second Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale  Bond Proceeds - Fourth Sale Interest  Bond Proceeds - Fifth Sale  Bond Proceeds - Fifth Sale  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fourth Sales  Bond Proceeds - Fourth Sales	al \$ et \$ DING \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 54,249 101,000,000 5,142,889 176,500,000 5,858,814 117,000,000 13,412,918	\$ 12.440,00	\$	60,500,000	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 5,142,889 176,500,000 5,858,814 117,000,000 60,500,000 13,412,918 (100,000)
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budge  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale  Bond Proceeds - Fourth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fitture Sales  Bond Proceeds - Secured Grants Received  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	al \$ et \$ DING S  \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 5142,889 176,500,000 5,858,814 117,000,000 13,412,918	\$ (100,00	<b>\$</b>	60,500,000	\$ (136) \$ (10,418.619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,320 37,000,000 3,042,656 8,000,000 5,142,889 176,500,000 5,858,814 117,000,000 13,412,918 (100,000) 7,000,000
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budge  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale Interest  Bond Proceeds - Second Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale  Bond Proceeds - Fourth Sale Interest  Bond Proceeds - Fifth Sale  Bond Proceeds - Fifth Sale  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fourth Sales  Bond Proceeds - Fourth Sales	al \$ et \$ DING S  \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 5142,889 176,500,000 5,858,814 117,000,000 13,412,918	\$ (100,00	<b>\$</b>	60,500,000	\$ (136) \$ (10,418.619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 5,142,889 176,500,000 5,858,814 117,000,000 13,412,918 (100,000)
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budge  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale  Bond Proceeds - Fourth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fitture Sales  Bond Proceeds - Secured Grants Received  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	al \$ et \$ DING S  \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 5142,889 176,500,000 5,858,814 117,000,000 13,412,918	\$ (100,00	<b>\$</b>	60,500,000 7,000,000.00 67,500,000	\$ (136) \$ (10,418.619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 51,12,889 176,500,000 5,858,814 117,000,000 13,412,918 (100,000) 7,000,000 535,211,526
Program Development/Implementation Full Proposal Development  Subtot  Total - Prop O Budge  FUNI  Funding Sources (as of September, 30, 2011)  Bond Proceeds - First Sale  Bond Proceeds - First Sale Interest  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Third Sale Interest  Bond Proceeds - Fourth Sale  Bond Proceeds - Fourth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fifth Sale Interest  Bond Proceeds - Fitture Sales  Bond Proceeds - Secured Grants Received  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	al \$ et \$ DING S  \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	960,000 518,645,140 OURCES 37,000,000 3,042,656 8,000,000 5142,889 176,500,000 5,858,814 117,000,000 13,412,918	\$ (100,00	\$ (0) \$ (0) \$	60,500,000 7,000,000.00 67,500,000	\$ (136) \$ (10,418.619) \$ \$	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	37,000,000 3,042,656 8,000,000 54,249 101,000,000 5,142,889 176,500,000 5,858,814 117,000,000 13,412,918 (100,000) 7,000,000

Project Title		Budget		p O Funding th set asides)		ther Direct Funding		otential bursements	Source	Status
Project ride	-	Duringe	(W)	(cantre as	\$	-	S Reimi	THE OWNER OF TAXABLE PARTY.		N/A
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$		\$		Sprint Nextel and Swiss II lease payment	Lease payment of \$556,524 received
	L		267		\$	-	\$			Rental reimbursement of \$20,952 approved
Albion Dairy Park - Land Acquisition - COMPLETED	\$	-	\$	17,560,000	\$	-	\$	-		N/A
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$	-	\$	600,000	Prop 40	Grant reimbursement of \$600,000 received; grant completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$	-	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$	-	\$		N/A	N/A
					\$	5,250,000			DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$	750,000			CIWMB	Secured
	1				\$	387,230 414,000			UDAG CIEP	Secured Secured
Echo Park Lake Rehabilitation	ŝ	84,263,313	\$	84,263,313	\$	599,875			Prop K	Secured
	1	.,,,,	_		Ė		\$		State of CA Natural Resources Agency	Secured
Elmer Avenue Phase II: Elmer Paseo	\$	1,275,000	\$	829,000	\$	446,000	\$	127,411	State of CA Santa Monica Mountains Conservancy	Secured
							\$		Bureau of Reclamation	Funding in negotiation
Glenoaks/Sunland Stormwater Capture	\$	508,696	\$	508,696	\$		\$	-	N/A	N/A Grant reignburgement of \$350,000 received; grant
Grand Blvd. Tree Wells - COMPLETED	\$	780,282	\$	780,282	\$	-	\$	350,000	Prop 50-SMBRP	Grant reimbursement of \$350,000 received; grant completed
Hansen Dam Wetlands Restoration	\$	2,517,702	\$	2,220,702	\$	297,000	\$	-	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403	\$	2,723,403		-	\$	-	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000		8,000,000			Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$			668,159			\$		N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243	\$		\$	4 397 500	N/A Prop 50-IRWMP	N/A Son and
Machado Lake-Phase I (Wilmington Drain)	\$	21,049,911	\$	21,049,911	TRI		\$		LA County Flood Control District	Secured Final Agreement Pending
Wachado Lake-i hase i (***********************************	*	21,040,011	,	21,040,011	\$	10,000			Lawsuit Settlement	Secured
					\$		\$		Prop K	Secured
Machado Lake Ecosystem Rehabilitatioп	\$	99,523,897	\$	99,523,897	\$	296,997		-		
	+		_		<u> </u>	200,001			Coastal Conservancy	Grant reimbursement of \$296,997 paid; grant completed
	1					- 1	\$	1,777,838	American Recovery & Reinvestment Act (ARRA)	Grant reimbursement of \$1,600,054 received
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$				(AINIXA)	Grant reimbursement of \$300,000 received; grant
							\$	300,000	Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	\$	586,651			Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$	1,921,118			Prop 50	\$1,586,193 in grant funding authorized for payment
Penmar Water Quality Improvement (Phase I & II)	- \$	23,585,000	\$	23,585,000	\$	120,000			Rec & Trails Grant N/A	\$120,000 in grant funding received; grant completed N/A
	-				\$	568,690		-	Prop K	Secured
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$	1,356,224			TBD	Prop O K to find funding or down scope project
					\$	-	\$	4,364,420	American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377	-				(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1 Grant reimbursement of \$767,077 received; grant
					\$	-	\$	767,077	Prop 50-CBI	completed
Sente Manies Revul au Eleur Diversion Hagrades, Pkg 3	s	3,380,111	\$	3,380,111	\$		\$		American Recovery & Reinvestment Act	
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	-		10000						(ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036		20,634,036			\$	7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504	\$		\$		Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
					\$		\$	3,300,000	Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received. \$1,789,379 authorized for payment
1			1		\$	-	\$	2,011,937	Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received; grant completed
					\$	1,282,721			Prop 40 (RZH)	Grant funding of \$916,188 paid
					e	70.000.000.000.000.000.000	\$		Collection System Settlement Agreement -	
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	9				Supplemental Environmental Project	Funding of \$2,717,394 paid
2001. 200 / Iligardo Francisco Faix (Ilidades Otto Redulliess)	1	20,017,001	*	10,010,202	\$	1,000,000		-	Prop K - for Land Acquisition	Secured
					\$	500,000	\$		Prop K MTA - max potential reimbursement for	Grant funding of \$500,000 paid, grant completed
					\$		\$	900,000	remediation	Reimbursement of \$858,525 received
					\$	67,501	\$		MTA - lease payment	Lease payment of \$67,501 received
					\$	-	\$	200,000		Grant reimbursement of \$199,977 received & grant completed
Strathern Pit Multiuse - Land Acquisition	\$	28,000,000	S	10,000.000	\$	18,000,000	\$		LA County Flood Control District	Secured
Strathem Wetlands Park	\$	22,000,000		7,800,000			-		LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TE	BD	\$	12,440,000	TB	D	TBD		TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$			18,646,000	\$		\$		N/A	N/A
Westchester Stormwater BMP	\$	32,722,000		32,722,000			\$		N/A	N/A
Westminster Dog Park Stormwater BMP	. \$	1,438,755	1	1,438,755	-		\$		N/A	N/A Grant reimbursement of \$ 2,000,000 received; grant
W					\$	-	\$	2,000,000	Prop 50-SMBRP	completed
Westside Park Rainwater Irrigation	\$	8,304,589	\$	6,904,589	\$	900,000		-	Quimby	Secured
					\$	292,038	\$		Prop K	Secured
		TOTALS								
	\$	544,092,553	\$	510,699,775	\$	62,202,276	\$	31,426,530		



#### 2.0 SCHEDULE


#### 2.1 Project Schedules

The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

	Sch	edule St	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Penmar Water Quality Improvement Phase II		1	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Phase II		1	
Temescal Canyon Park Stormwater BMP Phase II		1	
Land Acquisition Projects			SHARE
Taylor Yard River Park-Parcel G2 Land Acquisition*	T I	NACTIV	E
Projects in Design		Vieles	A CONTRACTOR
Glenoaks/Sunland Stormwater Capture		1	T
Strathern Wetlands Park		1	+
Westchester Stormwater BMP		NACTIVI	Ė
Projects in Bid & Award		140	
Elmer Avenue Phase II: Elmer Paseo		/	T
Machado Lake Ecosystem Rehabilitation		/	
Machado Lake Phase I (Wilmington Drain)			/
Projects in Construction	VENEZIA GUARAN	30.00	TIE LEAD
Albion Dairy Park - Demolition & Remediation		1	T
Catch Basin Opening Screen Covers Phase III*			<b>√</b> *
Echo Park Lake Rehabilitation		1	
Penmar Water Quality Improvement Phase I		1	1
Rosecrans Recreation Center Stormwater Enhancements*		<b>√</b> *	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		1	
South Los Angeles Wetlands Park		* *	1
Temescal Canyon Park Stormwater BMP Phase I		1	
Projects in Post Construction			S. Fay Till
Hansen Dam Wetlands Restoration			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Peck Park Canyon Enhancement			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	· · · · · · · · · · · · · · · · · · ·	, .	
Westside Park Rainwater Irrigation			
Projects Completed			
Albion Dairy Park → Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			19.7
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Strathern Pit Multiuse - Land Acquisition*			
Westminster Dog Park Stormwater BMP *Schedule not controlled by Prop Q			

<sup>\*</sup>Schedule not controlled by Prop O

#### Proposition O Program Master Schedule Annual Report - June 2012





#### 3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures
Albion Dairy Park Demolition &		-11-11-			
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$3,056	\$421,13
	Construction Cost	\$3,140,000		\$0	\$2,133,40
	Construction Management	\$331,087		\$20,650	\$221,212
	Sub-total	\$3,956,400	\$4,056,400	\$23,706	\$2,775,74
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0	W 2 T T	\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
Catch Basin Inserts and Coverings					
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$14,607,953		<b>\$0</b> \$0	\$14,607,953
	Construction Management Sub-total	\$94,933 \$14,702,886	\$14,607,953	\$0	\$0 \$14,607,953
Catch Basin Opening Screen Covers	3 F 3 F				
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0	16	\$0	\$0
	Construction Cost	\$9,246,965		\$0	\$9,246,965
	Construction Management	\$115,439		\$0	\$0
	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers	1 14				
Ph III	Land Acquisition	\$0	1	\$0	\$0
Funding Category 1 & 4	Pre-Design/Design Construction Cost	\$250,000		\$0	\$0
	Construction Management	\$42,025,000 \$2,225,000		<b>\$0</b> \$1,561	\$37,983,482 \$69,687
	Sub-total	\$44,500,000	\$41,258,368	\$1,561	\$38,053,169
Cesar Chavez Ground Water	<del></del>				
Improvement	Land Acquisition	\$212	1	\$0	\$0
Funding Category 2	Pre-Design/Design Cost	\$663,238		\$0	\$0
	Construction Cost	\$1,805,050		\$0	\$1,815,625
	Construction Management	\$571,500		\$0	\$0
	Sub-total	\$3,040,000	\$1,815,625	\$0	\$1,815,625
Caba Daula Laka Dahahilitatian	Land Assulation			<b>**</b>	00
Echo Park Lake Rehabilitation	Land Acquisition Pre-Design/Design	\$0		\$0 \$167.83B	\$0
Funding Category 1, 2, 3, & 4	Construction Cost	\$10,997,899 \$64,693,522		\$167,829 \$1,452,781	\$6,228,082 \$9,927,278
	Construction Management	\$8,571,892		\$228,967	\$467,659
	Sub-total	\$84,263,313	\$59,413,140	\$1,849,577	\$16,623,019
				<del>,</del>	
Elmer Avenue Phase II: Elmer Paseo	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$206,000	ŀ	\$21,323	\$87,869
	Construction Cost Construction Management	\$510,100 \$112,900		<b>\$0</b> \$0	<b>\$0</b> \$0
	Sub-total	\$829,000	\$829,000	\$21,323	\$87,869
Glenoak/Sunland Stormwater Capture	Land Acquisition	50		***	
Funding Category 3	Pre-Design/Design	\$0 \$106.436		\$0 \$0	\$0 \$0
	Construction Cost	\$106,436 \$340,000		\$0 \$0	\$0
	Construction Management	\$62,260		\$0	\$0



Annual Report - June 2012

Proposition O - Clean	vater Bond		Annual Report - June 2012					
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures			
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	s			
Funding Category 1	Pre-Design/Design Cost	\$270,308		\$0	\$196,02			
	Construction Cost	\$382,444		\$0	\$382,44			
	Construction Management	\$127,530		\$0	\$			
	Sub-total	\$780,282	\$578,465	\$0	\$578,46			
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0				
Funding Category 3	Pre-Design/Design	\$395,835		\$0	\$			
	Construction Cost	\$1,583,400		\$31,929	\$1,297,43			
	Construction Management	\$241,467		\$8,969	\$64,42			
	Sub-total	\$2,220,702	\$1,923,702	\$40,898	\$1,361,85			
Imperial Hwy Sunken Median					-			
Stormwater BMP	Land Acquisition	\$0		\$0	\$			
Funding Category 1	Pre-Design/Design	\$334,200		\$0	\$315,28			
	Construction Cost	\$2,217,703		\$0	\$764,53			
	Construction Management	\$171,500		\$0	\$12,72			
	Sub-total	\$2,723,403	\$1,251,144	\$0	\$1,092,54			
Inner Cabrillo Beach Bacterial Water Quality Improvement	Land Acquisition	N/A		N/A	N/			
Funding Category 1	Pre-Design/Design	\$347,826		\$0	\$0			
anding Category 1	Construction Cost	\$6,956,522		\$0	\$6,906,55			
	Construction Management	\$695,652		\$0	\$0,500,33			
	Sub-total	\$8,000,000	\$6,906,550	\$0	\$6,906,55			
La Ciana na /Fairfana Channana dan DMD								
La Cienega/Fairfax Stormwater BMP (Canceled)	Land Acquisition	\$0		\$0	\$0			
Funding Category 1	Pre-Design/Design	\$668,159		\$0	\$621,75			
	Construction Cost	\$0		\$0	\$0			
	Construction Management	\$0		\$0	\$0			
	Sub-total	\$668,159	\$621,752	\$0	\$621,752			
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0			
Funding Category 1 & 3	Pre-Design/Design	\$1,743,743		\$0	\$861,586			
	Construction Cost	\$11,129,500		\$0	\$4,479,213			
	Construction Management	\$1,031,000		\$0	\$351,238			
	Sub-total	\$13,904,243	\$6,129,609	\$0	\$5,692,037			
Machado Lake - Phase I (Wilmington		**-						
Orain)	Land Acquisition	\$0		\$0	\$0			
Funding Category 1 & 3	Pre-Design/Design	\$3,250,959		\$41,916	\$3,307,760			
	Construction Cost	\$15,751,285		\$0	\$0			
	Construction Management	\$2,047,667		\$0	\$0			
	Sub-total	\$21,049,911	\$21,049,911	\$41,916	\$3,307,760			
flachado Lake Ecosystem	Lond Appulation	**		***	00			
Rehabilitation Funding Category 1 & 3	Land Acquisition Pre-Design/Design	\$0 \$12,989,683	İ	\$0 \$122,245	\$0 \$7,562,993			
diding category i a 3	Construction Cost	\$76,409,901		\$122,245	\$0			
	Construction Management	\$10,124,313		\$0	\$0			
	Sub-total	\$99,523,897	\$95,249,121	\$122,245	\$7,562,993			
Mar Vista Recreation Center								
Stormwater BMP	Land Acquisition	\$0		\$0	\$0			
unding Category 1	Pre-Design/Design	\$753,655		\$0	\$734,160			
	Construction Cost	\$3,425,704		\$0	\$2,405,822			
	Construction Management	\$376,827		\$0	\$282,513			
	Sub-total	\$4,556,186	\$4,467,642	\$0	\$3,422,495			
		2.0		\$0	\$0			
	Land Acquisition	\$0	-1					
	Pre-Design/Design	\$0		\$0	\$0			
Dros Green Street unding Category 4	Pre-Design/Design Construction Cost	\$0 \$197,600		\$0 \$0	\$0 \$197,600			
	Pre-Design/Design	\$0	\$197,600	\$0				



Annual Report - June 2012

Proposition O - Clean	Water Bend		, annual it	Annual Report - June 2012			
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures		
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0		
Funding Category 3	Pre-Design/Design	\$477,551		\$0	\$1,059,980		
	Construction Cost	\$5,475,338		\$0	\$2,698,129		
	Construction Management	\$237,111		\$8,110	\$483,039		
	Sub-total	\$6,190,000	\$6,190,000	\$8,110	\$4,241,148		
Penmar Water Quality Improvement Phase I	Land Acquisition	\$0		\$0	\$0		
Funding Category 2 & 4	Pre-Design/Design	\$2,395,140		\$1,182	\$1,868,508		
anding outagory 2 2 3	Construction Cost	\$16,808,000		\$586,674	\$7,495,489		
	Construction Management	\$1,551,660		\$28,232	\$294,240		
	Sub-total	\$20,754,800	\$20,754,800	\$616,088	\$9,658,237		
Penmar Water Quality Improvement							
Phase II	Land Acquisition	\$0		\$0	\$0		
Funding Category 4	Pre-Design/Design	\$326,600		\$0	\$0		
	Construction Cost	\$2,292,000		\$0	\$0		
	Construction Management	\$211,600		\$0	\$0		
3 3	Sub-total	\$2,830,200	\$2,630,200	\$0	\$0		
Rosecrans Recreation Center Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,035		
aliang palogory o a 4	Construction Cost	\$3,722,692		\$0 \$0	\$669,890		
	Construction Management	\$339,332		\$0	\$0		
	Sub-total	\$4,829,119	\$4,829,119	\$0	\$677,925		
Santa Monica Bay Low Flow Diversion	<del> </del>						
Upgrades P 1	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$1,097,819		\$0	\$577,522		
	Construction Cost	\$4,949,401		(\$2,700)	\$3,632,080		
	Construction Management	\$767,157		\$0	\$471,423		
	Sub-total	\$6,814,377	\$6,562,066	(\$2,700)	\$4,681,025		
Santa Monica Bay Low Flow Diversion	Land Acquisition						
Upgrades P 2	· · · · · · · · · · · · · · · · · · ·	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design Construction Cost	\$544,547 \$2,455,034		\$0 (\$1,419)	\$396,202 \$1,175,370		
	Construction Management	\$380,530		(\$1,41 <del>9</del> )	\$1,175,576 \$184,576		
	Sub-total	\$3,380,111	\$2,257,710	(\$1,419)	\$1,756,147		
Santa Monica Bay Low Flow Diversion				· · · · · · · · · · · · · · · · · · ·	***		
Jpgrades P 3	Land Acquisition	\$2,000,000		\$0	\$440,680		
Funding Category 1	Pre-Design/Design	\$3,324,213		\$6,979	\$1,719,112		
	Construction Cost	\$13,255,258	]	\$37,878	\$6,036,294		
	Construction Management _	\$2,054,565		\$52,818	\$629,926		
	Sub-total	\$20,634,036	\$12,780,718	\$97,675	\$8,826,012		
Santa Monica Bay Low Flow Diversion Jogrades P 4	Land Acquisition	*0		¢n.	\$0		
opgrades r 4 Funding Category 1	Pre-Design/Design	\$0 \$1,013,421		\$0 \$0	\$574,057		
anding oblogory t	Construction Cost	\$4,568,903		\$0	\$2,457,041		
	Construction Management	\$708,180		\$0	\$363,829		
	Sub-total	\$6,290,504	\$5,003,055	\$0	\$3,394,927		
outh Los Angeles Wetlands Park			2 2 2 2				
includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$0		
unding Category 3	Pre-Design/Design Cost	\$1,638,000		\$34,454	\$3,011,710		
	Construction Cost	\$11,722,602	ŀ	\$0	\$3,416,378		
	Construction Management	\$1,305,663		\$238	\$755,713		
	Sub-total	\$16,678,202	\$16,674,782	\$34,692	\$7,183,801		



Annual Report - June 2012

Proposition O - Clear	n vvater Bond		Annual R	eport - June 2012	
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures
Strathern Pit Multiuse -Land		All The Control of th		June	
Acquisition	Land Acquisition	\$10,000,000		\$0	\$
Funding Category 2	Pre-Design/Design	\$0		\$0	\$
	Construction Cost	\$0		\$0	S
	Construction Management	\$0		\$0	\$
	Sub-total	\$10,000,000	\$10,000,000	\$0	\$
Strathern Wetlands Park	Land Acquisition	\$0		\$0	\$
Funding Category 2	Pre-Design/Design	\$0		\$0	\$
	Construction Cost	\$7,800,000		\$0	\$
	Construction Management	\$0		\$0	\$
	Sub-total	\$7,800,000	\$7,800,000	\$0	\$
Taylor Yard River Park - Parcel G2 Land	Land Acquisition	\$12,440,000		\$0	\$
Acquisition	Pre-Design/Design	\$0		\$0	\$
Funding Category 3 & 4	Construction Cost	\$0		\$0	\$
	Construction Management	\$0		\$0	\$
	Sub-total	\$12,440,000	\$0	\$0	\$
Temescal Canyon Park Stormwater	Land Acquisition	\$0		\$0	\$6
BMP Phase I	Pre-Design/Design	\$1,725,352		\$0	\$2,343,49
Funding Category 3 & 4	Construction Cost Construction Management	\$12,104,809		\$378,067	\$1,387,18
		\$1,117,274		\$31,310	\$258,44
	Sub-total	\$14,947,435	\$14,974,353	\$409,377	\$3,989,12
Temescal Canyon Park Stormwater BMP Phase II	Land Acquisition	\$0		ro.	
Funding Category 3 & 4	Pre-Design/Design			\$0	\$0
unung category 3 a 4	Construction Cost	\$426,918		\$0	\$0
	Construction Management	\$2,995,191 \$276,456		<b>\$0</b> \$0	<b>\$0</b>
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$(
	V 4000000 00 00 00 0000	\$3,090,303	\$3,071,047	<b>40</b>	
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, & 4	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808
	Construction Cost	\$26,500,000	1	\$0	\$0
	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,167,808
Westminster Dog Park Stormwater		•			_
ВМР	Land Acquisition	\$0		\$0	\$0
Funding Category 4	Pre-Design/Design	\$169,577	1	\$0	\$224,005
	Construction Cost	\$1,159,000		\$0	\$254,960
	Construction Management -	\$110,178		\$0	\$46,346
	Sub-total	\$1,438,755	\$558,649	\$0	\$525,311
Vestside Park Rainwater Irrigation	Land Acquisition	\$0		\$0	\$0
Project	Pre-Design/Design	\$747,945		\$124	\$785,172
unding Category 1	Construction Cost	\$5,756,644		\$0	\$2,617,173
	Construction Management	\$400,000	t 4 200 500	\$317	\$241,080
	Sub-total	\$6,904,589	\$4,302,563	\$441	\$3,643,425
PROJECTS SUBTOTAL	dent	\$510,699,775	\$410,817,263	\$3,263,490	\$182,215,044
Consultant Cost – Program Related Bu	añer	0000004	\$500.004	00	000000
Program Development Full Proposal Development		\$599,684 \$360,000	\$599,684 \$360,000	\$0 \$0	\$599,864 \$360,000
City Staff - Program Related Budget*					
Office of Accounting		\$895,696	\$670,265	\$0	\$430,978
Bureau of Engineering		\$4,057,743	\$10,441,634	\$0 \$0	\$6,636,626
Bureau of Contract Administration		**	\$3,988,428	\$0 \$0	\$1,346,807
Bureau of Sanitation		\$5,344,625	\$7,431,598	\$0 \$0	\$5,779,227
Indirect Cost		\$3,629,458	\$7,000,123	\$0	\$4,573,624
rbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7.340
DATE OF THE PARTY	HAROBIEL CAN				ASSESSED 1
PROGRAM TOTAL		\$525,594,321	\$441,316,335	\$3,263,490	\$201,949,510

<sup>\*</sup>Appropriations and expenditures represent Program and Project related City Staff Cost \*\*No Program related Budget



#### 4.0 PROJECT STATUS REPORT

#### 4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition


Red Design

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation	CD 1 - Ed P. Reyes	Demolition of the buildings and	Demolition of above-ground	Notice to Proceed: Contract Duration:	7/8/2011 350 days	
1739 N. Albion Street	Designer: Malcolm Pirnie	improvements of an industrial facility, remediation and	structures is complete. Regional Water Quality Control Board	City Engineer's Est. (Class A):	\$2,468,100	
and the same of th	Contractor: National Demolition	abatement of all hazardous materials and soils onsite, and	required additional soil sampling, groundwater	Contract Award Amount: Contract Award +	\$1,269,555	
	Proj. Mgr.: Iftekhar Ahmed	the importation of clean soil to leave the property in a level,	monitoring, and soil vapor sampling prior to evaluating and	Contingency (20%) CO's to date	\$1,523,466	
	Contact #: 213-485-5875	graded condition.	approval of further remediation plan leading to completion of	(8, 85%): Award Amount +	\$1,080,468	
			project.	CO's Issued Master Sch. Constr.	\$2,350,023	90%
	Photo of Project Site	Funding: Prop O		Completion Date:	JUL 2012 00000	Acquire Award
Albion Dairy Park - Land						
Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent to the LA River as part of LA	The Purchase and Sale Agreement was executed on	Prop O Acquisition Cost:	\$17,474,154	
1739 N. Albion Street	Designer: N/A	River Revitalization Master Plan.	10/2/09. Escrow closed on	Orig. Const. Contr.:	N/A	
	Contractor: N/A	$\bigcirc$	10/23/09. Park land acquisition	CO's to date:	N/A	
THE RESERVE TO SERVE	Proj. Mgr.: Kendrick Okuda  Contact #: 213-485-1165			Rev. Constr. Contr.:	N/A	
	Somastw. 210 400 1100		[디르][]	Payment to date:	\$17,474,154	100%
	Photo of Project Site	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design N/A	Acquire Design Bid & Const Post Const Award
Cabrito Paseo Walkway/Bike	Photo di Project Site	r dirding. F Top O		Completion Date.	N/A	
Path	CD 6 - Tony Cárdenas	Implement stormwater best	Project is on hold due to funding	Est. Prop O Constr. Cost:	\$1,007,558	
btwn Marson St. and Raymer St.	Designer: TBD	management practices including: installation of	issues. The Los Angeles Neighborhood Land Trust	Orig. Const. Contr.:	\$1,007,556 N/A	
o . O . O	Contractor: TBD	bioswales, trash capture devices, tree wells to aid in	(LANLT) is unable to secure additional \$3 million in funds	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	filtration, and a "SMART"	needed to complete the project.			
A ATTENDA	Contact #: 213-485-5875	irrigation system.	their request for project funding.	Rev. Constr. Contr.:	N/A	
1975 97 97 97 97 97 97 97 97 97 97 97 97 97		Funding: Prop-Q. Kalisen	게디니디	Payment to date:	N/A Pre	Land Design Bid & Const Post Con:
<b>** * * * * * *</b> * *	Proposed Project Site Plan	Foundation, & LANLT		Master Sch. Constr. Completion Date:	N/A Design	Acquire Award
Catch Basin Inserts and						
Covers Phase I	CD: All	Install 8,000 inserts and 6,000	This project is complete.	Prop O Constr. Cost:	\$14,900,000	
Citywide	Designer: Bureau of Sanitation	screens in the high trash generation areas, in the City, to				
	Contractor: Various	achieve 20% trash reduction in the Ballona Creek and Los				
	Proj. Mgr.: Alfredo Magallanes	Angeles River Watersheds.				
	Contact #: 213-485-3958			Payment to date:	\$14,202,869	100%
1 3			لاحا لا حاحا	Construction	Dimitiga	Land Design Bid & Const Port Con Acquire Award
	Photo of Catch Basin Insert	Funding: Prop O & Prop 40		Completion Date:	SEP 2007	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II	CD: All Designer: Bureau of Sanitation Contractor: Various	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from	This project is complete.	Prop O Constr. Cost:	\$9,400,000	
	Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958  Photo of Catch Basin Screen Cover	20% (accomplished in Phase 1) to 30% trash replicition in Ballona Creek and I filter D Watersheds.	LETED	Payment to date: Construction Completion Date:	\$9,246,965 OCT 2007	Land Design Bid & Const Post Cons Acquire Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction	Retrofit of approximately 24,219 catch basins with opening screen covers and 2,600 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and	A new procurement and installation services contract will install 2,600 catch basin inserts throughout the City to comply with trash TMDL.	Notice to Proceed: Contract Duration: City Engineer's Est. (Class A): Contract Award Amount: Contract Award +	\$42,025,000 \$42,025,000 \$0	
	Proj. Mgr.: Alfredo Magallanes  Contact #: 213-485-3958  Photo of Catch Basin Screen Cover	County catch basins within the City.  Funding: Prop O		Contingency (10%) CO's to date (#, %): Award Amount + CO's Issued Master Sch. Constr. Completion Date:	\$0 \$37,595,224 FEB 2012	Land Design 8/3 & Const. Post Con-
Cesar Chavez Ground Water	Photo of Catch Basin Screen Cover	Turding, Prop O		Completion Date.	FEB 2012	
Improvement  12455 Wicks Street	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Prop O Constr. Cost: Orig. Const. Contr.: CO's to date:	\$1,805,050 \$7,471,676 \$727,278	
Control to the	Proj. Mgr.: Fang Chang Contact #: 213-978-1896  Photo of Project Site	Funding: Prop O DWA CWMB		Rev. Constr. Contr.: Payment to date: Construction Completion Date:	\$8,198,954 \$7,131,597 OCT 2009	Land Design Birt 6 Const Rost Con
Echo Park Lake				Notice to Proceed:	7/11/2011	
Rehabilitation 751 Echo Park Avenue	CD 13 - Eric Garcetti Designer: Black & Veatch  Contractor: Ford E.C.  Proj. Mgr.: Kendrick Okuda  Contact #: 213-485-1165	In-lake improvements, in-lake vegetation (wetlands) and habitat improvements, and parkland structural best management practices (swales), lake re-circulation system, lake aeration system, relocate fountain pump house.	Shoring along the south lake edge is installed and placement of the rebar for the lake wall is underway. Installation of the bentonite liner has begun in the lotus bed area and has continued into Wetland #1. An Oversight & Odor Monitoring Committees Meeting was held	Contract Duration: City Engineer's Est. (Class A): Contract Award Amount: Contract Award + Contingency (10%) CO's to date (17, 2%): Award Amount +	\$49,580,000 \$24,485,000 \$26,933,500 \$446,849	
	Photo of Existing Lake	Funding: Prop O & Prop K	on 7/30/2012.	CO's Issued Master Sch. Constr. Completion Date:	\$24,931,849 MAR 2013	Land Dealon Bird & Const Post Con Acquire Avoird



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Elmer Avenue Phase II: Elmer Paseo		Convert a paved 20' x 270' alley	Project is in the bid and award	Est. Prop O Constr.		
7702 North Elmer Avenue	CD 6 - Tony Cárdenas	into a pocket park with water	phase. Bid receive date is	Cost:	\$829,000	
	Designer: Tetra Tech	quality improvements, including a pervious pedestrian pathway	8/15/2012.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	and a vegetated swale.		CO's to date:	N/A	
Carl Comment	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	Sedimentation removal devices will also be installed.		Rev. Constr. Contr.:	N/A	
	Contact #. 219-465-5675	will also be installed.		Payment to date:	\$0	18%
A STATE OF THE STA				Master Sch. Constr.	Pin	Land Datign Big & Const Post Const
Control of Charles	Photo of Existing Paseo	Funding: Prop O		Completion Date:	JUL 2013	AWA()
Glenoaks-Sunland						
Stormwater Capture	CD 6 - Tony Cárdenas	This project will install infiltration	This project is in the design	Est. Prop O Constr. Cost:	\$475,000	
Intersection of Sunland & Glenoaks	Designer: Bureau of Sanitation	wells and other storm water Best Management Practices (BMPs)	phase.	Orig. Const. Contr.:	N/A	
The state of the s	Contractor: Hollywood Beautification Tear			CO's to date:	N/A	
THE PERSON NAMED IN	Proj. Mgr.: Iftekhar Ahmed	subject intersection during storm events.				
Unit of	Contact #: 213-485-5875	events.		Rev. Constr. Contr.:	N/A	
				Payment to date:	\$0	33%
<b>一大学生学学</b>	Photo of Flooding at Subject	Fording Book O		Master Sch. Constr.	Pra-	Land Design Bid & Const Post Const Award
	Intersection	Funding: Prop O		Completion Date:	NOV 2013	
Grand Blvd. Tree Wells	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Notice to Proceed: Contract Duration:	7/7/2008	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high-	This project is complete.	City Engineer's Est.	100 days	
	Designer. PSOMAS	density residential and commercial corridor in the		(Class A): Contract Award	\$428,900	
	Contractor: Andrew Papac & Sons	Venice area to treat runoff from		Amount: Contract Award +	\$401,797	
		6,8 aoyes		Contingency		
	Proj. Mgr.: Andy Flores			(24.8%) CO's to date	\$501,797	
To the last of the	Contact #: 213-485-4496			(5, -15%): Award Amount +	-\$19,353	
		(0)(0)(1)(1)	└-  └-,       └-,  <i>\\                                  </i>	CO's Issued	\$382,444	100%
	Concentral Drawing of Tree Well	Funding: Prop O & Prop 50		Constrution Completion Date:	Oper Cons	Land Bittlen Bid & Const Post Clinal Avaid Award
II D	Conceptual Drawing of Tree Well	r driding. I top O at 1 top 50		Notice to Proceed:	DEC 2009	
Hansen Dam Wetlands Restoration	CD 7 - Richard Alarcón	Stormwater runoff from three	Project completed. Site is now	Contract Duration:	2/3/2011 240 days	
Osborne Street @ Foothill Blvd.	Designer: MRCA	existing parking lots will be sent	open for public use.	City Engineer's Est.	300 (400000 pet, 400 € 0.00	
	Sosignor. Involve	through newly constructed sediment forebays for removal of		(Class A): Contract Award	\$1,159,000	
	Contractor: Lee Construction	trash & sediments prior to		Amount: Contract Award +	\$955,257	
	Proj. Mgr.: Iftekhar Ahmed	wetlands discharge.		Contingency (10%)	\$1,050,257	
	Contact #: 213-485-5875			CO's to date (29, 43%):	\$414,597	
				Award Amount + CO's Issued	\$1,334,496	90%
and the second s	I .	Funding: Prop O & Caltrans-		Master Sch. Constr.	ψ 1,004,400	Land Design Bid & Const Post Const
	Proposed Project Layout	FTIP		Completion Date:	FEB 2012	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Imperial Hwy Sunken Median Stormwater BMP		Includes one 200 feet long grant	This project is complete	Prop O Constr.		
Pershing Drive to California Street	CD 11 - Bill Rosendahl	Includes one 200-feet long grass swale, one 250-feet long	rnis project is complete.	Cost:	\$814,794	
Pershing Drive to California Street	Designer: PSOMAS	infiltration trench (7'D x 10'W)		Orig. Const. Contr.:	\$512,864	
FA.	Contractor: Park West Landscape Inc.	with native vegetation along the full length of the median. & local		CO's to date:	(\$9,099)	The same of the sa
1 等指統	Proj. Mgr.: Iftekhar Ahmed	regrading to reduce ponding in				
	Contact #: 213-485-5875	the median at Main St		Rev. Constr. Contr.:	\$728,765	
		10/10/11/11/		Payment to date:	\$626,781	Land Design   Bld & Const Post C
The second second	Photo of Existing Median	Funding: Prop O		Constrution Completion Date:	AUG 2011	Acquire Award
Inner Cabrillo Beach Bacterial				<u> </u>		
Water Quality Improvement	CD 45 Lee Busseins	Recontour recreational beach	The sand-replacement project is	Prop O Constr.		
San Pedro Shore/W. Harbor	CD 15 - Joe Buscaino  Designer: DMJM (Port of Les Angeles)	and replace beach sand to	complete.	Cost:	\$6,956,522	
		prevent flooding, promote drainage and sand flushing to		Orig. Const. Contr.:	\$16,000,000	
	Jan 1997	improve water quality. Project is		CO's to date:	\$0	
	Proj. Mgr.: John Saldin	being oppstructed by the Harbor	│ <b>│                                   </b>	Rev. Constr. Contr.:		
AMERICAN PROPERTY AND ADDRESS OF THE PERSON	Contact #: 213-485-1411	Dept. Prop/Olistiuralia up td.		Payment to date:	\$16,000,000	10
				Constrution	\$6,906,550	Land Diskin ald & Const Frest
The second second	Photo of New Sand Placement	Funding: Prop O & Port of LA		Completion Date:	JUL 2009	Acquire
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator,		Orig. Const. Contr.:	\$5,617,500 N/A	
An opposition of the control of the	Contractor: TBD	underground tank, bio-retention area, storage tank, effluent	Rainwater Irrigation project was approved to replace it.	CO's to date:	N/A	
Control of the Contro	Proj. Mgr.: Iftekhar Ahmed	pump station, recirculation pump		o o dato.	N/A	
田湾	Contact #: 213-485-5875	system and an overflow system	기디   디디 / I	Rev. Constr. Contr.:	N/A	
THE RESERVE TO SERVE THE PARTY OF THE PARTY	Sometive 210 100 core			Payment to date:	N/A	
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Acquire Award
HE HER HER THE	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010	Awaid
LA Zoo Parking Lot				Notice to Proceed:	2/10/2010	
F000 7 Date:	CD 4 - Tom LaBonge	Construct stormwater best management practices including	Project completed. Site is now open for public use.	Contract Duration: City Engineer's Est.	307 days	
5333 Zoo Drive	Designer: Tetra Tech	trash capture devices, porous	open for public use.	(Class A):	\$7,979,500	
details with the Paris of the	Centractor: Pima Co.	pavement and bioswales at the Zoo Parking Lot.		Contract Award Amount:	\$4,227,360	
一一一一	Proj. Mgr.: Iftekhar Ahmed			Contract Award + Contingency (10%)	\$4,650,096	
	Contact #: 213-485-5875			CO's to date (40, 6%):		
	OUHIGU #. 213-403-3073			Award Amount +	\$251,853	
				CO's Issued	\$4,479,213	Land Design Bid & Const Post
	Proposed Project Site Plan	Funding; Prop O		Master Sch. Constr. Completion Date:	SEPT 2011	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	ST PERCENT COMPLETE	18.
Machado Lake-Phase I						
(Wilmington Drain)	CD 15 - Joe Buscaino	Install trash netting systems, install smart irrigation in	The City is waiting for California Department of Fish and Game	Est. Prop O Constr. Cost: \$	15,751,285	
PCH & Vermont Avenue	Designer: CDM Smith	landscaped areas, use biofilters	permit prior to advertising the	Orig. Const. Contr.:	N/A	
	Contractor: TBD	or similar vegetated BMPs, and recontour and align the channel.	project.	CO's to date:	N/A	
Pont Control of	Proj. Mgr.: Kendrick Okuda					
<b>展</b> (1)	Contact #: 213-485-1165			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A 1%	Const Post Const
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Master Sch. Constr. Completion Date:	DEC 2014 Acquire Award	
Machado Lake Ecosystem						
Rehabilitation	CD 15 - Joe Buscaino	In-lake rehabilitation techniques,	City waiting for the approval of	Est. Prop O Constr. Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM Smith	riparian system enhancements,	US Army Corps of Engineers 401	Orig. Const. Contr.:	N/A	
	Contractor: TBD	and treatment best management practices.	and 404 Permits, Regional Water Quality Control Board, and the	CO's to date:	N/A	
The second	Proj. Mgr.: Kendrick Okuda	Proceedings of the state of the	California Dept of Fish and Game	oo to date.	N/A	
	Contact #: 213-485-1165		Permit.	Rev. Constr. Contr.:	N/A	
San -				Payment to date:	N/A15%	
	B. (	For Name Dans O & Dans IV		Master Sch. Constr.	Design Acquire Award	Const Post Const
CHARLEST NEWSTREET	Photo of Existing Lake	Funding: Prop O & Prop K		Completion Date:	SEP 2015	
Mar Vista Recreation Center Stormwater BMP				Notice to Proceed:	5/4/2009	
	CD 11 - Bill Rosendahl	Construction of a stormwater lift station, hydrodynamic separator,	Project continues in the post construction phase. Bureau of	Contract Duration:	365 days	
11430 W. Woodbine	Designer: PSOMAS	underground detention tank,	Sanitation and the Bureau of	City Engineer's Est. (Class A):	\$2,979,900	
Last Company	Contractor: LA Engineering Inc.	chlorination facility, final effluent pump station, recirculation pump,	Engineering continue implement optimization of the system.		\$2,340,120	
	Proj. Mgr.: Andy Flores	and overflow piping at Mar Vista Park.			\$2,790,120	
	Contact #: 213-485-4496			CO's to date (18, 3%):	\$65,702	
				Award Amount + CO's Issued	\$2,405,822	99%
	Proposed Project Site Plan	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	NOV 2010	Const Post Const
Oros Green Street	1 Toposed 1 Toject Oile 1 Tall	701101		Completion Date.	NOV 2010	
Oros Green Street				Prop O Constr.		
	CD 13 - Eric Garcetti	Construct five curb side "stormwater gardens" in street	This project is complete.	Cost:	\$300,000	
between Blake Avenue & LA River	Designer: North East Trees (NET)	parkway and a large infiltration		Orig. Const. Contr.:	N/A	
With the second	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
LA SERVICE NA	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000	
2000	Contact #: 213-473-4242		<u> </u>	Payment to date:	\$0	
				Construction Completion Date:	AUG 2007	100%
	Photo of New Sidewalk & Stormwater			Construction	Land Design Big &	Contt Past Const
	Gardens	CWA		Completion Date:	MAY 2010	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION O	COST	PERCENT COMPLETE
Peck Park Canyon				Notice to Proceed:	5/3/2010	
Enhancement	CD 15 - Joe Buscaino	Install vegetated bio-swales,	Conducting Mitigation Measures	Contract Duration:	593 days	
560 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater catch basins, armoring and re-	establishment and Best Management Practices (BMP)	City Engineer's Est. (Class A): Contract Award	\$4,000,641	
	Contractor: C.S. Legacy Construction, Inc.	vegetation for bank stabilization, and a step pool channel in Peck	optimization.	Amount:	\$3,636,946	The same of the sa
	Proj. Mgr.: John Saldin	Park.		Contract Award + Contingency (10%)	\$4,000,640	
Walter on the second	Pioj. Mgr John Saidh			CO's to date	\$4,000,040	
	Contact #: 213-485-1411			(32, 8%): Award Amount +	\$301,760	
				CO's Issued	\$3,938,706	99%
The second secon		Funding: Prop O, Prop 50 & Rec		Master Sch. Constr.		Land Design Bid & Const Post Const Award
	Proposed Project Layout	and Trails Grant		Completion Date:	MAY 2011	
Penmar Water Quality				Notice to Proceed:	12/12/2010	
Improvement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	Project construction phase	Contract Duration:	600 days	
1216 F Rose Ave	Designer: Brown & Caldwell	runoff. Dry weather runoff to be diverted to sanitary sewer for	continues. Ongoing construction activities include construction of	City Engineer's Est. (Class A):	\$13,878,500	
The second second	Date to Balls Halada	treatment. Wet weather runoff to	the underground tank at Penmar	Contract Award Amount:		
	Contractor: Pacific Hydrotech	be diverted to the underground storage tank for discharge to	Park, the pump station at Frederick Street.	Contract Award +	\$11,360,700	
The state of the s	Proj. Mgr.: Andy Flores	sanitary sewer.	Frederick Succe.	Contingency (10%) CO's to date	\$12,500,700	
THE RESERVE	Contact #: 213-485-4496			(27, 2%):	\$184,547	
				Award Amount + CO's Issued	\$11,545,247	74%
					\$11,540,247	Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JAN 2013	Acquire Award
Penmar Water Quality				<u> </u>		
Improvement Phase II				Est. Prop O Constr.		
•	CD 11 - Bill Rosendahl	Install a water treatment system for the purpose of reusing	Three consultant proposals were received for pre-design services	Cost:	\$2,292,000	
1216 E. Rose Ave	Designer: TBD	collected stormwater.	of this project, along with	Orig. Const. Contr.:	N/A	
	Contractor: TBD		Temescal Canyon Park	CO's to date:	N/A	
	Proj. Mgr.: Katie Cłark		Stormwater BMP Phase II, on 6/15/2012. Interviews of all three			
	Contact #: 213-847-0395		firms were held on 6/28/2012.	Rev. Constr. Contr.:	N/A	
-T-1				Payment to date:	N/A	50%
				Master Sch. Constr.		Land Design Bid & Const Post Const Award
	Proposed Project Layout	Funding: Prop O	<del></del>	Completion Date:	MAR 2015	
Rosecrans Rec. Center				Notice to Proceed:	1/17/2011	t.
Stormwater Enhancements	CD 15 - Joe Buscaino	Install "SMART" irrigation system,	Project is in the construction	Contract Duration:	640 days	s
15000 S, Vermont Avenue	Designer: Withers & Sandgren	bioswales, vegetated retention basins, infiltration basins,	phase.	City Engineer's Est. (Class A):	\$3,500,000	
	Contractor: Horizon Construction Intl.	synthetic soccer field, decomposed granite pathway,		Contract Award Amount:	\$3,195,540	
		and landscaping.		Contract Award +		
	Proj. Mgr.: Ray Araujo			Contingency (10%) CO's to date	\$3,515,094	4
	Contact #: 213-473-9717			(#, 1%): Award Amount +	\$42,400	0
				CO's Issued	\$3,237,940	53%
				Master Sch. Constr.		Land Design 9 d & Consti Post Const
	Proposed Project Layout	Funding: Prop O & Prop K		Completion Date:	FEB 2013	The second secon



ATTEMBER DE LOW Flow Diversion Upgrades Pkg 3 Anny Dros Have Desperate (1997) A Tember Desperate (1997) A Temperate (1997) A Te						
Diversion Upgrades Pkg 1 Policy Several Location Polic		CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Designer. PSOMAS  Controller Z 133-485-4498  Con				- 1		
Designer: PSOMAS Contractic: LA Engineering, Inc. Profit of Managuez Ave. LED  Santa Monica Bay Low Flow Diversion Upgrades Pkg 2 Afternact Corpus And Pierse Contracts: 213-485-4498  Contracts: 213-485-4498  Profit of Managuez Ave. LED  Santa Monica Bay Low Flow Diversion Upgrades Pkg 2 Afternact Corpus And Pierse Contracts: 213-485-4498  Contr	하다 그 아이는 아이는 아이를 가지 않는데 하는데 하는데 하는데 하는데 하는데 하는데 하는데 하는데 하는데 하			Project is complete.		ays
Contractor: La Engineering. Inc. Proj. Mgr.: Any Prova. Contract #2: 213-465-4496  Proto of Manquez Ave. LFD  Funding: Prop O, Prop 50 & ARRA  Project continues in the past of Manquez Ave. LFD  Funding: Prop O, Prop 50 & ARRA  Contract #2: 213-465-4496  Contract #		Designer: PSOMAS	Imperial Low Flow Diversion			401
From Marc Analy Flores Contact #: 213-485-4496  Photo of Merquar Ave, LFD ARRA  Contact Pay 213-485-4496  Popped the existing Temescal Caryon Pask  Contract #: 213-485-4496  Contact Pay 213-485-4496  Contact		Contractor: LA Engineering, Inc.	1' . A. I A. I. A. I A.		Amount: \$3,024,	645
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3 A Tomescal Caryon Pax  Proposed Improvements at Terraecal Cyn LP 2 Proposed Improvements at Terraecal Cyn LP 3 Proposed Improvements at Terraecal Cyn LP 4 Proposed Improvements at Terraecal Constant Amount at the torrae Terraecal Const		Proj. Mgr.: Andy Flores				998
Photo of Marquez Ave, LED Finding: Prop O, Prop 50 & ARRA  Proto of Marquez Ave, LED Finding: Prop O, Prop 50 & ARRA  CD11 - Bill Rosendahl Designer: PSDMAS Contractor: LA Engineering, Inc. Prop, Mgr.: Andy Flores Contact R: 213-485-4486  Contact R: 213-485-6486  Contact		Contact #: 213-485-4496	regulations/	니다미디어		854
Funding Prop Q, Prop 50 & ARRA  Santa Monica Bay Low Flow Diversion Upgrades Pig 2 Al Transcal Cargon Plax  Proj. Mgr.: Andy Flores Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Designer: PSOMAS Santa Monica Bay Low Flow Proposed Improvements at Temescal Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact W: 213-485-4496  Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact W: 213-485-4496  Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact W: 213-485-4496  Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact W: 213-485-4496  Contact W: 213-485-4496  Proposed Improvements at Temescal Cyn LFD Contact W: 213-485-4496  Contact		2.0			Award Amount +	
Photo of Marquez Ave_LED ARRA Conception Dispraction Upgrades Pkg 2 Af Temeoral Carryon Park Designer: PSDMAS Contract: £ 213-485-4496 Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract: £ 213-485-4496  Proj. Mgr.: Andy Flores			Funding: Prop O, Prop 50 &		40,210,	Land Design Bit & Const Print Const
Diversion Upgrades Pkg 2 Alrameted Carryon Park  Temesed Carryon Park  Temesed Carryon Park  Temesed Carryon Park  Temesed Carryon Lake Regimeering, Inc.  Proj. Mgr.: Andy Flores  Contractor: La Engineering, Inc.  Proj. Mgr.: Andy Flores  Contractor: La Engineering, Inc.  Proj. Mgr.: Andy Flores  Contractor: La Engineering, Inc.  Proposed Improvements at Temescal Contractor: Funding: Prop O & ARRA  Contractor: Sicila Constitution  Proj. Mgr.: Andy Flores  Contract Avant Amount + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Biolis Constitution  Proj. Mgr.: Andy Flores  Contract Avant + Contractor: Contract Avant + Con		Photo of Marquez Ave. LFD	ARRA	- 11	Completion Date: JUL 2	
Designer: PSOMAS Contractor: LA Engineering, Inc. Proj. Mgr.: Andy Flores Contractor: LA Engineering, Inc. Proj. Mgr.: Andy Flores Contract IX: 213-485-4498  Proj. Mgr.: Andy Flores Proj. Mgr.: Andy Flores Contract IX: 213-485-4498  Santa Monica Bay Low Flow Diversion Upgrades Pkg 3 Along PCH Contract: Bisis Construction PsoMAS Contract: Bisis Construction Proj. Mgr.: Andy Flores Contract: Bisis Construction Proj. Mgr.: Andy Flores Contract: Bisis Construction Proj. Mgr.: Andy Flores Contract: Bisis Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer in order to completed. Work Interceptor Sewer in order to complete in order to comple		CD 44 Dill Danadah				009
System to comply with the bacteria TRDIA white Prop O & ARRA  Contractor: LA Engineering, Inc.  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Proposed Improvements at Temescal Cyn LFD  Proj. Mgr.: Andy Flores  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Proposed Improvements at Temescal Cyn LFD  Proj. Mgr.: Andy Flores  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Contractor: Psounds  Contractor: Bisis Construction  Proj. Mgr.: Andy Flores  Contractor: Psounds  Contractor: Bisis Construction  Proj. Mgr.: Andy Flores  Contractor: Bisis Construction  Proj. Mgr.: Andy Flores  Contractor: Bisis Construction  Proj. Mgr.: Andy Flores  Contractor: Psounds  Contractor: Bisis Construction  Proj. Mgr.: Andy Flores  Contractor: Bisis Construction  Funding: Prop O & SCM  This project will upgrade the existing Low Flow Diversion  System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at Stanta Monica Carry  and Palisades Park Low Flow  Diversion System at					City Engineer's Est.	
Contract. LA Engineering, Inc. Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 213-4	STATE OF THE STATE	Designer: PSOMAS	System to comply with the	Sanitation and the Bureau of		900
Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 213-485-449		Contractor: LA Engineering, Inc.	Description and the second sec		5 Province (Specific	440
Contact #: 213-485-4496  Proposed Improvements at Temescal Cyn LFD  Funding: Prop O & ARRA  Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer in order to comply with the bacteria TMDL winter dryweather regulations.  Contact #: 213-485-4496  Contact #: 213-485-4496  Photo of Relief Sewer Location  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Contact		Proj. Mgr.: Andy Flores			Contingency (9.9%) \$1,327	440
Proposed Improvements at Temescal Cyn LPD  Proposed Improvements at Temescal Construction  Contractor Usualistic Cyn LPD  Proposed Improvements at Temescal Cyn LPD  Proposed Improvements at Temescal Construction  Designer: PSOMAS  Souther dry-wealther dry-wealther dry-wealther regulations.  Proposed Improvements at Temescal Construction Division Upgrades Pkg 4  Will Rogers Beach Parking Lot  Proposed Improvements at Temescal Published Interceptor Sewer (CIRS)  to the Coastal Interceptor Sewer In order to comply with the bacteria TMDI. winter dry-wealther dry-wealther dry-wealther dry-wealther dry-wealther regulations.  Proposition Contract Award + Configency (15%)  Contact ## 213-485-4496  Photo of Relief Sewer Location  Photo of Relief Sew		Contact #: 213-485-4496				074
Proposed Improvements at Temescal Cyn LFD Willing: Prop O & ARRA  Santa Monica Bay Low Flow Diversion Upgrades Pkg 3  Along PCH  Designer: PSOMAS  Contractor: Biols Construction Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  This project will upgrade the existing Low Flow Diversion Upgrades Pkg 4  Will Rogers Beach Parking Lot  Contract #: 213-485-4496  This project will upgrade the existing Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversi						514 99%
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3 Along PCH Designer: PSOMAS Contractor: Blois Construction Proj. Mgr.: Andy Flores Contract #: 213-485-4496  Santa Monica Bay Low Flow Diversion Upgrades Pkg 4 Will Rogers Beach Parking Lot  Contractor: Griffith Company Proj. Mgr.: Andy Flores Contract: 213-485-4496  Contractor: Griffith Company Proj. Mgr.: Andy Flores Contract: 213-485-4496  Contract: 213-485-4		Proposed Improvements at Temescal			Master Sch. Constr.	Land Design Block Const Post Const
Diversion Upgrades Pkg 3 Along PCH Designer: PSOMAS Contractor: Blois Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer in order to comply with the bacteria TMDL winter dry-weather regulations.  Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 2		Cyn LFD	Funding: Prop O & ARRA		Completion Date: OCT 2	2010
Along PCH Dosigner: PSOMAS Contractor: Blois Construction Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: Photo of Relief Sewer Location Photo of Relief Sewer Location Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contract #: Photo of Relief Sewer Location Contract Ward Award Amount: Contract Ward Award Amount: Contract Ward Award			3049 No. 12 750 FM 31400 3H40000FM301014R	ander tax is sure too too too	Description of the control of the co	2010
Designer: PSOMAS  in order to comply with the bacteria TMDL winter dry-weather regulations.  Contractor: Blois Construction Proj. Mgr.: Andy Flores Contact #: 213-485-4486  Funding: Prop O & SCM  Contact #: C			and the second of the second o			days
Contractor: Blois Construction Weather regulations.  August 10, 2012.  Amount: Contract Award + Contingency (15%) CO's to date (24, 9%): Award Amount + CO's Issued  Funding: Prop O & SCM  Santa Monica Bay Low Flow Diversion Upgrades Pkg 4 Will Rogers Beach Parking Lot  Proj. Mgr.: Andy Flores  CO 11 - Bill Rosendahl Designer: PSOMAS  Contractor: Griffith Company Proj. Mgr.: Andy Flores Contract #: 213-485-4496  Contract #: 213-485	745tg   511	Designer: PSOMAS	in order to comply with the	completed. Work will continue in	(Class A): \$13,255	258
Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 213-485-449		Contractor: Blois Construction			Amount: \$8,468	451
Contact #: 213-485-4496  Contact #: 213-485-44		Proj. Mgr.: Andy Flores	and produce and the second of	party Commission Commission Commission	Contingency (15%) \$9,740	,902
CO's Issued \$9,189,815 86%  Master Sch. Constr. Completion Date: OCT 2012  Santa Monica Bay Low Flow Diversion Upgrades Pkg 4 Will Rogers Beach Parking Lot  Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 213-485-4496  CO's Issued \$9,189,815 86%  Master Sch. Constr. Completion Date: OCT 2012  Notice to Proceed: 9/23/2009 September Sch. Constr. Construction: 365 DAYS Contract Duration: 365 DAYS Contract Duration: City Engineer's Est. Construct Award Amount: \$2,279,000 Contract Award + Contingency (10%) \$2,507,000 Contract Award + Contingency (10%) \$2,507,000 Contract Award + Contingency (10%) \$2,507,000 Contract Award Amount: \$2,467,640 Master Sch. Constr. Manual September Post Construction: \$2,467,640 Master Sch. Constr. Manual September Post Construction: \$2,467,640 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,279,000 Contract Award + Contingency (10%) \$2,507,000 Contract Award Amount: \$2,467,640 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,279,000 Contract Award Amount: \$2,279,000 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,279,000 Contract Award + Contingency (10%) \$2,507,000 Contract Award Amount: \$2,467,640 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,467,640 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,467,640 Master Sch. Constr. Manual September Post Construction: 365 DAYS Contract Award Amount: \$2,467,640 Master Sch. Construction: 365 DAYS Contract Duration: 365 DAYS Contract Dura		Contact #: 213-485-4496				,364
Photo of Relief Sewer Location  Funding: Prop O & SCM  Santa Monica Bay Low Flow Diversion Upgrades Pkg 4  Will Rogers Beach Parking Lot  Contractor: Griffith Company Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Photo of Relief Sewer Location  Funding: Prop O & SCM  Master Sch. Constr.  Completion Date:  OCT 2012  Notice to Proceed:  Contract Duration: City Engineer's Est. (Class A): Contract Award Amount: S2,279,000 Co's to date (10, 8%): Award Amount + Contract Award + C						815
Photo of Relief Sewer Location  Funding: Prop O & SCM  Completion Date: OCT 2012  Santa Monica Bay Low Flow Diversion Upgrades Pkg 4  Will Rogers Beach Parking Lot  Designer: PSOMAS  Contract Duration: Oct 2012  This project will upgrade the existing Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades included pump and electrical upgrades incl					44110	Land Quant Bit & Const Post Const
Diversion Upgrades Pkg 4 Will Rogers Beach Parking Lot Designer: PSOMAS Contractor: Griffith Company Proj. Mgr.: Andy Flores Contact #: 213-485-4496  This project will upgrade the existing Low Plow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades and automatic control from Vehicle Pump Plant.  The project is complete. Contract Duration: City Engineer's Est. Contract Award Amount: \$2,279,000 Contract Award + Contract Award Amount: Contract Award + Contract Award Amount: Contract Award + Contract Award + Contract Award Amount + Co's to date (10, 8%): S178,640 Master Sch. Constr.		Photo of Relief Sewer Location	Funding: Prop O & SCM			AMARKA I
Will Rogers Beach Parking Lot  Designer: PSOMAS  Contractor: Griffith Company  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Proj. Mgr.: Andy Flores  Contract #: 213-485-4496  Existing Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades and automatic control CO's to date (10, 8%): S178,640  Master Sch. Constr.  Master Sch. Constr.  Master Sch. Constr.	Santa Monica Bay Low Flow				Notice to Proceed: 9/23/	2009
Designer: PSOMAS  System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades  Contractor: Andy Flores  Proj. Mgr.: Andy Flores  Contact #: 213-485-4496  Contact #: 213-485-4496  System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades and automatic control (Class A): \$3,798,800  Contract Award Amount: \$2,279,000  Contract Award + Contingency (10%) \$2,507,000  CO's to date (10, 8%): \$178,640  Award Amount + CO's Issued \$2,457,640  Master Sch. Constr.	, 0	CD 11 - Bill Rosendahl		The project is complete.		AYS
Contractor: Griffith Company Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: 213-485-4496  Contact #: 213-485-6496  Contact #: 213-485-4496  Contact #: 213-485-4496  Contact #: 213-485-4496  Amount: \$2,279,000 Contract Award + Contingency (10%) CO's to date (10, 8%): \$178,640 Award Amount + CO's Issued \$2,457,640  Master Sch. Constr.	Will Rogers Beach Parking Lot	Designer: PSOMAS			(Class A): \$3,798	008,
Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Contact #: \$178,640  Award Amount + CO's Issued  Master Sch. Constr.  Contract Award + Contingency (10%) \$2,507,000  Contract Award + Contingency (10%)  S2,507,000  Contract Award + Contingency (10%)  S2,507,000  Contract Award + Contingency (10%)  Award Amount + Co's Issued  Master Sch. Constr.		Contractor: Griffith Company			■ Nacional Company (1997)	.000
Contact #: 213-485-4496  Contact #: 213-485-4496  Co's to date (10, 8%): Award Amount + CO's Issued  Master Sch. Constr.  Award Amount - Acquire Acquire Award Award Amount - Acquire Acquire Award Award Amount - Acquire Award Awa		Proj. Mar.: Andy Flores			Contract Award +	
Contact #: 213-463-4490  Construct #: 213-463-4490  Award Amount + Construct #: \$2,457,640  Master Sch. Constr.  S178,640  \$2,457,640  Award Amount #: \$2,457,640  Award #: \$2,457,640	-				CO's to date	
Master Sch. Constr.  Master Sch. Constr.  Master Sch. Constr.		Contact #: 213-465-4496			Award Amount +	
Master Scri. Consti.					7.000	Pre Land Design Bid & Const Post Cosst
		Photo of Channel at Diversion Site	Funding: Prop O & Prop 50			



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST P	PERCENT COMPLETE
South Los Angeles Wetlands				Notice to Proceed:	4/9/2010	
Park	CD 9 - Jan Perry	Construct a wetlands park at 54th	The Park area is complete. The	Contract Duration:	683 days	
54th St & Avalon Boulevard	Designer: PSOMAS	St. and Avalon Blvd to improve area stormwater quality, and	Grand Opening was held on Feb. 9th.	City Engineer's Est. (Class A):	\$10,354,300	
A Division of the last of the		provide recreational space for the	our.	Contract Award Amount:		
	Contractor: Ford E.C.	surrounding community.		Contract Award +	\$6,370,000	
	Proj. Mgr.: John Saldin			Contingency (10%) CO's to date	\$7,297,000	
	Centact #: 213-485-1411			(50, 11%): Award Amount +	\$669,999	
		Funding: Prop O, Prop K, Prop		CO's Issued	\$7,029,379	100%
		12, Prop 50, Prop 40, CSSA(SEP), Brownfields Grant,		Master Sch. Constr.	0	Land Design Bul & Const Post Const
MINISTER MANAGEMENT	Rendering of Proposed Project	& MTA		Completion Date:	DEC 2011	
Strathern Pit Multiuse - Land						
Acquisition	CD 6 - Tony Cárdenas	Acquire the land necessary to	This project is complete.	Est. Prop O Acquisition Cost:	£40.000.000	
8175 & 8216 Fair Avenue	Designer: LA County	convert a 30-acre gravel pit site		Orig. Const. Contr.:	\$10,000,000 N/A	
100	Contractor: N/A	into a multipurpose facility dedicated to stormwater retention		CO's to date:	N/A	
No Noney No Autor Nograpa Notated Tay	Proj. Mgr.: Andy Flores	and reuse		CO's to date.	N/A	
	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	
80 hade Story of Sar Sanar Hall Sanar Hall Sanar	Guilled H. 210-455-4455			Payment to date:	N/A	100%
			كاحا لا حاحا	Expected Acquisition	P	Pre Land Design Bid & Const Post Const Design Acquire Acquire
	Proposed Project Site Plan	Funding: Prop O & LA County	· · · · · · · · · · · · · · · · · · ·	Date:	TBD	Analy Analy
Strathern Wetlands Park						
	CD 6 - Tony Cárdenas	The Strathern Pit Multiuse	Los Angeles County Public	Est. Prop O Construction Cost:	\$7,800,000	
8175 & 8216 Fair Avenue	Designer: LA County	Project will convert a 30-acre landfill to a wetlands park facility	Works has acquired the land and the project continues in the	Orig. Const. Contr.:	N/A	
	Contractor: N/A	to provide enhanced water	design phase.	CO's to date:	N/A	
for linear resistant Positional description	Proj. Mgr.: Andy Flores	quality, flood protection, habitat creation, groundwater recharge,				
	Contact #: 213-485-4496	recreational and water reuse.		Rev. Constr. Contr.:	N/A	
An france contract plat nature promps per Verger have				Payment to date:	N/A	74%
-				Master Sch. Constr.		Land Design Bid & Const Post Const Award
	Proposed Project Site Plan	Funding: Prop O & LA County		Completion Date:	JUL 2019	Arreit
Taylor Yard River Park -						
Parcel G2 Land Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent	Land acquisition is in negotiation.	Est. Prop O Acquisition Cost:	\$12,440,000	
2850 Kerr Street	Designer: N/A	to the LA River as part of Revitalization Master Plan. \$25M		Orig. Const. Contr.:	N/A	
Character State Character	Contractor: N/A	in Prop O funds must be		CO's to date:	N/A	
	Proj. Mgr.: Kendrick Okuda	augmented. CD 1 leads purchase				A STATE OF THE STA
	Contact #: 213-485-1165	negotiations (coordination with Trust for Public Land).		Rev. Constr. Contr.:	N/A	
		•		Payment to date:	N/A	
		<b>.</b>		Expected Acquisition		Pre Land Design Bid & Const Post Const Design Acquire Award
re de la company	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Date:	TBD	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST F	PERCENT COMPLETE
Temescal Canyon Park			The state of the s		11/2	A STATE OF THE PARTY OF THE PAR
Stormwater BMP Ph I	OD 44 Dill Described	Divort starmwater from an	Everyation for the underground	Notice to Proceed:	8/17/2011	
15900 Pacific Coast Highway	CD 11 - Bill Rosendahl	Divert stormwater from an existing storm drain to Temescal	Excavation for the underground storm water storage tank nearing	Contract Duration: City Engineer's Est.	616 days	
13500 Facilic Coast Highway	Designer: AECOM	Canyon Park for treatment by a	completion. Concrete work will	(Class A):	\$8,008,800	
	Contractor: LA Engineering, Inc.	hydrodynamic separator,	start in mid July 2012. Work on	Contract Award Amount:	\$7,019,800	
	Contractor. LA Engineering, inc.	underground detention tank and diversion to a sanitary sewer for	the storm drain diversion structure in the middle of	Contract Award +	\$7,015,000	
	Proj. Mgr.: Iftekhar Ahmed	treatment at treatment plant.	Temescal Canyon Road	Contingency (10%) CO's to date	\$7,721,780	
7 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Contact #: 213-485-5875		cotinues.	(3, 0%):	\$767,953	
				Award Amount + CO's Issued	\$7,787,753	49%
Level Market Services					\$1,101,155	Land Design Bid & Control Post Con
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JUL 2013	Acquire Award
	1 Toposed 1 Tajest Layout	Tallang. Frop C		completion bate.	JOL 2013	
Temescal Canyon Park Stormwater BMP Ph II				Est Prop O Capata		
Stormwater Divir FR II	CD 11 - Bill Rosendahl	Phase II of the Temescal Canyon	Three consultant proposals were	Est. Prop O Constr. Cost:	\$2,995,191	
15900 Pacific Coast Highway	Designer: TBD	Park Stormwater BMP Project proposes the construction of an	received for pre-design services of this project, along with Penmar	Orig. Const. Contr.:	N/A	
	Contractor: TBD	onsite stormwater treatment /	Water Quality Improvements	CO's to date:	N/A	
	Proj. Mgr.: Katie Clark	disinfection system. The treated	Phase II, on 6/15/2012.		1.07.1	
	Contact #: 213-847-0395	stormwater is to be used for landscape irrigation.	Interviews of all three firms were held on 6/28/2012.	Rev. Constr. Contr.:	N/A	
	Suitable #. 210-047-0000	ianascape inigation.	1101d 011 0720/2012.	Payment to date:		50%
THE RESERVE THE TRANSPORT				Master Sch. Constr.	N/A	Land Design Bid & Const Post Cor
	Proposed Project Layout	Funding: Prop O		Completion Date:	MAR 2015	Acquire Award
Westchester Stormwater						
BMP		Continuo and tract starmington	Duranu of Canitation (DOC) staff	Est. Prop O Constr.		
Date Access to the state of the	CD 11 - Bill Rosendahl	Capture and treat stormwater runoff from three existing	Bureau of Sanitation (BOS) staff continues to work with LAWA to	Cost:	\$26,500,000	
Los Angeles World Airport	Designer: AECOM	stormdrains through the project	finalize the lease agreement of	Orig. Const. Contr.:	N/A	
	Contractor: TBD	BMP elements, including Trash	the project site.	CO's to date:	N/A	
	Proj. Mgr.: Salem Garawi	Net System, Underground Detention Tank and Underground				
	Contact #: 213-847-0345	Infiltration Facility.		Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	
Total Control				Master Sch. Constr.		Pre Land Bid & Const Post Col Design Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2014	
Westminster Dog Park						
Stormwater BMP	CD 11 Bill Bossedahl	Includes installation of a modular	This project is complete.	Prop O Constr.		
1203 South Main Street	CD 11 - Bill Rosendahl	constructed wetland	Lealance	Cost:	\$385,330	
	Designer: PSOMAS	(bioremediation filter), so that on-		Orig. Const. Contr.:	\$285,330	
The second second	Contractor: Fleming Environmental, Inc.	site runoff will be captured and treated prior to discharging into		CO's to date:	(\$30,370)	
	Proj. Mgr.: Salem Garawi	the storm drain system		\		
	Contact #: 213-847-0345		//	Rev. Constr. Contr.:	\$254,960	
The second secon				Payment to date:	\$254,585	100
				Master Sch. Constr.		Land Design Bid & Const Post Co
	Photo of Existing Dog Park	Funding: Prop O		Completion Date:	FEB 2010	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	OST	PERCENT COMPLETE
Westside Park Rainwater				Notice to Proceed:	6/3/2010	
Irrigation 2785 Clyde Avenue	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	Project is in the post-construction phase.	Contract Duration: City Engineer's Est.	270 days	
2765 Clyde Avenue	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system, and a dry creek with a perforated pipe for collecting and returning excess irrigation water to the existing stormdrain.		(Class A): \$2,766,900 Contract Award		
	Contractor: PPC Construction, Inc.				\$2,675,963	
	Proj. Mgr.: Iftekhar Ahmed			Contingency (10%) CO's to date	\$2,943,559	
	Contact #: 213-485-5875			(37, 22%): Award Amount +	\$600,216	
				CO's Issued	\$3,276,179	
	Photo of Completed Park	Funding: Prop O, Prop 50, Prop K, Quimby		Construction Completion Date:	AUG 2011	Canal Design Bid A. Const Post Acquire Award


#### **5.0 APPENDIX**


#### 5.1 Map of Proposition O Projects Approved for Implementation

See attached

#### 5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	學和學科	11-24 - 12-25	CATCH BAS	IN RETROFITS	140 50	Key (0.01/01)	
Council District	Inserts			Screen Covers			
	Phase I (COMPLETED)	Phase III Planned Installed		Phase I & II (COMPLETED)	Phase III		
Maria Sal	Installed			Installed	Planned	Installed*	
1	1,174	200	0	960	960	960	
2	0	10	0	505	1,436	1,436	
3	0	10	0	1,230	1,790	1,790	
4	580	500	0	890	1,454	1,454	
5	98	20	0	1,186	2,673	2,673	
6	0	0	0	380	1,162	1,162	
7	0	0	0	960	1,306	1,306	
8	1,370	50	0	1,526	1,611	1,611	
9	1,300	500	0	1,936	1,040	1,040	
10	809	100	0	1,200	1,716	1,716	
11	71	10	0	399	2,581	2,581	
12	0	20	0	985	2,294	2,294	
13	570	320	0	790	941	941	
14	1,480	220	0	1,125	1,642	1,642	
15	168	40	0	228	1,581	1,581	
	720		Angle State	Tark History	ELLERY VES	AT THE DAY	
TOTALS	7,620	2,000	0	14,300	24,219	24,219	





#### PLANNED USE OF BOND PROCEEDS

**Attachment C** PROP O - CLEAN WATER BOND PROGRAM BOND ISSUANCE BREAKDOWN - SB165

FISCAL YEAR 2011-12	TOTAL BUDGET	FIRST BOND S	ECOND BOND	THIRD BOND	FOURTH BOND	FIFTH BOND	TOTAL FUNDING
	(As of June 2012)	ISSUANCE	ISSUANCE	ISSUANCE	ISSUANCE	ISSUANCE	(As of June 2012)
LAND ACQUISITION	47,970,849	0	0	25,000,000	440,680	10,000,000	35,440,680
PRE-DESIGN/DESIGN	52,992,339	2,500,000	3,210,610	51,102,636	10,369,736	428,511	67,611,493
CONSTRUCTION	372,231,903	33,946,598	2,238,392	23,720,180	149,190,884	84,361,600	209,096,054
CONSTRUCTION MANAGEMENT	37,504,684	2,000,000	1,479,039	1,949,286	610,037	11,392,800	17,431,162
SUBTOTAL	510,699,775	38,446,598	6,928,041	101,772,102	160,611,338	106,182,911	329,579,390
							Cuccional Lanca Co
CONSULTANTS	959,684	960,000	0	0	0	0	960,000
CITY STAFF	13,934,862	540,000	1,860,000	1,800,000	7,338,975	7,688,411	19,227,386
SUBTOTAL	14,894,546	1,500,000	1,860,000	1,800,000	7,338,975	7,688,411	20,187,386
DEBT SERVICE (BOND PREMIUM)		1,521,939	168,055	1,711,546			3,401,540
TOTAL PROGRAM	525,594,321	41,468,537	8,956,096	105,283,648	167,950,313	113,871,322	353,168,316
	GOB	37,000,000	8,000,000	101,000,000	176,500,000	117,000,000	439,500,000
	Bond Premium	1,521,939	168,055			un in Province and Province (CCT) and Co. Moreotic (CCT) and Co.	1,689,994
	Interest Earnings	3,058,589	868,887	5,604,088	8,076,296	1,112,373	18,720,233
	Total - Bond Proceeds	41,580,528	9,036,942	106,604,088	184,576,296	118,112,373	459,910,227

Note: The above table does not include \$60.5 million in Proposition O bond authority not yet issued by Fiscal Year 2011-12 or reimbursements from other sources of funds.